


A detailed wireframe model of the FAIR (Facility for Antiprotons and Rare Ion Beams) accelerator complex. The model shows a large, circular, multi-layered structure, likely representing the synchrotron rings. In the background, there are smaller, more complex structures that represent the target area and other experimental facilities. The entire model is rendered in a light gray wireframe style, giving it a technical and futuristic appearance.

General status of the FAIR Project

Dr. Udo Weinrich

- Overview FAIR facility
- FAIR Organisation
- Progress FAIR heavy ion chain
- Introduction FAIR antiproton chain
- Summary and Outlook

Accelerator Performance for FAIR Experiments

Primary Beams SIS 100


- 4.5×10^{11} U^{28+} ions/spill; 1.5 GeV/u
- $10^{10}/s$ $^{238}U^{92+}$ up to 11 GeV/u
- 2×10^{13} protons/spill; 29 GeV

Secondary Beams

- range of radioactive ion beams up to 1.5 - 2 GeV/u; up to a factor of 10'000 higher in intensity than presently
- antiprotons 1.5 - 14.1 GeV

Storage and Cooler Rings


- radioactive ion beams
- antiproton beams:
 - CR: 10^8 antiprotons; 3 GeV
 - HESR: 10^{10} antiprotons; 1.5 - 14.1 GeV




Technical Challenges

- Rapid cycling superconducting magnets
- rf-systems and control
- Beam lifetime (dynamic vacuum)
- Cooled beams

FAIR facility overview



FAIR buildings



Beamline: Σ 3.2 km
of which:
Synchrotron: 1.1 km

(in existence,
SIS 18)

site > 200.000 m²
Footprint ~ 98 '000 m²
Floor Space ~ 135 '000 m²
(Cubature ~ 1 '049 '000 m³)

FAIR Partner Countries



Slovenia




Sweden



Finland



Germany



France



Romania



India



Russia



Poland







UK

- Scientific Managing Director FAIR
 - Prof. Dr. Boris Sharkov
- Administrative Managing Director FAIR/GSI
 - Ursula Weyrich
- Technical Director and FAIR Project Leader
 - Dr. Jürgen Henschel
- Selection processes for FAIR/GSI Technical Director and FAIR/GSI Scientific Director




FAIR-Convention

- Contributions to FAIR:
 - Total cost: 1027 M€ (2005)
- Contribution to accelerator:
 - total cost: 386M€ (FAIR Council)
 - Oversubscribed
 - Costbook: first com first served
- Contribution to experiments:
 - Total cost: ~200 M€
 - Limited to 78 M€ by FAIR Council Decision
 - Undersubscribed
 - Rest responsibility of Collaborations
- Civil Construction



- Realize FAIR MSV with scope of convention
- Cost frame of 1357 Mio. Euro in 2005 price level
- External Review of the project in 2019
- As fast as possible project execution in a reasonable stepwise approach to enable first FAIR experiments
- Economical project execution
- Commitment of shareholders for provision of financial means required for the project in steps

Heavy ion chain



UNILAC and SIS18 upgrade



Ion sources




Coupled CH cavity



SIS-18
upgrade
for FAIR

IH structure



UNILAC upgrade

**High power (high intensity),
short pulses, system reliability**

- Increase of beam brilliance (Beam current / emittance), EMTEX
- Increase of transported beam currents
- Improvements of high current beam diagnostics / operation

SIS18 upgrade

**Fast ramping, enhanced intensity
per pulse, improved vacuum system**

- Increase of injection acceptance
- Improvement of lifetime for low-charged U-ions
- Increase of beam-intensity per time due to reduction of SIS18- cycle time

The UNILAC

MEVVA




MUCIS, MEVVA


EZR

1.4 MeV/u

HLI (ECR, RFQ, IH)
108 MHz



11.4 MeV/u



LEBT

HSI (RFQ, IH1, IH2)

Poststripper (Alvarez, Cav.)

36 MHz

Gas Stripper

108 MHz



PIG

MUCIS





- 3 Kathodenhalter 1
- 4 Kathodenhalter 2
- 5 Wasserkühlung: Ionenguentzgehäuse, Kathoden
- 6 3 Ta Filamente
- 7 Gaseinlaß


PHOTO: A. Sechen



EMTEX-beam line and first results



SIS18 high current upgrade




Main tasks done:

- new injection system finished
- Dynamic vacuum:
 - UHV upgrade
 - ion catcher and collimators
 - optimized beam diagnostics (Rest Gas Monitor)
- Bunch compression

To be completed:

- Main dipole power supply (fast ramping 10 T/s)
- h=2 cavities
- optimized slow extraction


Dynamic Vacuum effect and collimation



The SIS100 synchrotron


In order to fulfil the user requirements, SIS100 provides:

- high energetic beams of all ion species from Proton to Uranium
- beams of highest intensities per cycle and in average
- beams of various time structures (single bunches, compressed bunches, bunch trains, long spills)
- high flexibility in all settings from cycle to cycle which enables parallel operation of several experiments



Images courtesy of M. Konradt / J. Falenski


Typical Tunnel Cross Section



HVAC and electric systems colour codes

red: air ventilation, re-coolers
blue: cooling water, media supply
yellow: cable trays

Position with cable ducts running from beam tunnel to supply area.





Position with earth shielding package between beam tunnel to supply area.

SIS100 tunnel review with positive result => go for finalized building permission and preparation of tendering


SIS100 dipole modules: First of series magnet



**Delivered to GSI:
June 3rd 2013**




Sophisticated high accuracy
field measurements
Indicated geometry
errors outside
specification.





SIS100 Quadrupole Doublet Modules (QDM)

Module with QP, chrom. SP, BPM

→ test of 169 units in JINR/Dubna



Doublet with Cryo-Catcher module




Functional elements installed in common girder

Test Benches of the STF




- 700 m² floor space for preparing and testing
- 4 independent test benches for a performance of 1 magnet per week
- Space for the SIS100 string test

HEBT – MSV (Module 0-3)



Green spots at junctions indicate that the connection going straight is open when the junction dipole is switched off



- 27 sections (11 connections/beam lines)
- Total length (HEBT) ca. 1.5 km
- All beam lines normal conducting
- Nominal magnetic rigidity: 100Tm, 18Tm, 13Tm
- Parallel operation


Super-FRS at FAIR

Primary Beams


- $3 \cdot 10^{11} \text{ } ^{238}\text{U}^{28+}/\text{s}$
(Slow extr.) @ 1.5 GeV/u
- $4 \cdot 10^{11} \text{ } ^{238}\text{U}^{28+}$
(pulsed) @ 1 GeV/u

Secondary Beams

- Broad range of radioactive beams up to **1.5 GeV/u**
- up to **factor 10 000** in intensity over present



Superconducting FRagment Separator




Super-FRS SC magnets

Multiplets:


- iron dominated, cold iron (≈ 40 tons)
- common helium bath, $LHe \approx 1.300$ l
- warm beam pipe (38 cm inner diameter)
- per magnet 1 pair of current leads
- max. current $< 300A$ for all magnets

Dipole magnet design and procurement.
→ Collaboration agreement with CEA/Saclay
on detailed design & Technical follow-up

Tender by FAIR starting Q4/2015
First of Series ready for testing: Q2/2017
Series production & testing (at CERN):
3-4 years



25 long multiplets
8 short multiplets




CEA revised SC dipole design

GLAD magnet delivered


- For R3B collaboration
- 60 ton superconducting dipole
- produced by CEA Saclay
- arrival on GSI site at 5.11.2015
- intermediate use in GSI facility




Anti proton accelerator chain




The pbar target and separator




pbar separator




target



target station
(250t) with remote
handling




magnetic
horn




shielding flask (25 t)

The FAIR storage rings





Beam manipulation for secondary beam production

Short pulses for optimum target matching and fast cooling in CR





Major bunch manipulations are required in the FAIR synchrotrons and storage rings:

Fast decompression (debunching)




Stochastic Cooling development



Challenges:

- fast stochastic cooling (1-2 GHz) of antiprotons (10 s) and RIBs (1.5 s).
pbar: Momentum spread - from 2% to 0.1%,
Emittance - from 240 to 5 mm mrad
RIBs: RIB momentum spread from 1% to 0.05%,
Emittance from 200 to 0.5 mm mrad
- 2 GHz band (large bandwidth required)
- UHV conditions and on 20 K temperature level



- FAIR shareholders confirmed full MSV (stepwise)
 - FAIR management level rearranged
 - Two new FAIR/GSI directors to start in 2016
 - GSI accelerators upgrade progressing well
 - Large fraction of accelerator components in production
- => After intense review processes in 2015 the FAIR project will stepwise progress towards the full MSV
- Courtesy to Oliver Kester und David Urner for the provision of material for this presentation