

### Commissioning of the Beam Instrumentation System of CSNS

Jilei Sun On behalf of BI group of CSNS, IHEP

> AFAD 2021 March 16-18, 2021

### Outline



#### **CSNS Overview**

#### Performance of BI system during commissioning

#### **Summary**

### **CSNS** Overview





### Layout of CSNS





### **Beam Power History**





### **Beam instrumentation system**





### **LINAC** commissioning





# Commissioning and installation goes in parallel



Ion source, RFQ, MEBT and DTL1 was installed in beam tunnel in 2016.

#### Beam parameters:

- 20 MeV
- 1Hz, 10 mA max.

#### **D-plate after DTL1**

- 2 FCT
- 1 CT
- 1 Wire Scanner
- 1 EM
- Beam Dump





Layout of the D-plate

### **LINAC commissioning results**



#### **Emittance**

- Double-slits + Faraday cup
- Run at 1 Hz, 50 µs



Graphite plate on the first slit to protect the cooper plate from the thermal deposition



MEBT PARMILA simulation result:  $\varepsilon_x = 0.152 \pi \text{ mm mrad}$ 

MEBT measurement result:  $\epsilon_x = 0.16 \pi \text{ mm mrad}$ 

### **Beam phase**



#### Bergoz FCT

- Domestic customized electronics for phase measurement.
- Stability within  $\pm 0.5$  °







#### **DTL1 Phase Scan**



# Beam energy measurement by two methods

- Phase scan
- ToF

	Design	Phase scan	ToF
	[MeV]	[MeV]	[MeV]
RFQ	3.026	3.029	$3.027 \pm 0.01$
DTL1	21.669	21.802	$21.685 \pm 0.01$
DTL2	41.415	41.52	$41.566 \pm 0.14$
DTL3	61.072	60.917	$61.09 \pm 0.34$

#### **Energy deviation < 1%**

### **Current monitor**



#### Beam Current Monitor @LINAC

- Magnetic ring from Bergoz
- Magnetic ring from domestic company

#### (Cobalt-base alloys, $\mu_r \approx 20,000 \sim 25,000 @25$ Hz)

- Coil number: 150
- Amplitude droop < 1%
- Rising time  $< 1 \ \mu s$





### **Current monitor**



#### Beam Current = [Sum(Valid) – Sum(Background)] / n



Integrated waveform value for the particle number calculation

### **Two special beam current monitor**





LDBTCT01流强

### **Strip foil efficiency**





### BLM

#### ■ Ion chamber: Ar+N<sub>2</sub>, BF<sub>3</sub>



- Direct output for instant beam loss protection: rise time ~ 7  $\mu$ s
- Integrated output for continuous low beam loss (one period) protection

#### **Backgrounds subtracted in software level**









#### BLM



- Experiment on low energy beam loss detection
  - Fast neutrons can be moderated to thermal neutrons by polyethylene (PE), and detected by BF<sub>3</sub>.
  - $BF_3$  type BLM covered by 7.5 cm thick PE located under DTL1 (beam energy ~15 MeV)
  - BF<sub>3</sub> signal is ~1757 times higher than Ar+N<sub>2</sub>, agrees well with theoretical calculation (~1600)



### **Profile monitor**

#### Wire scanner

- MEBT (3 MeV): Carbon wire, 30 µm
- LRBT (80 MeV): Tungsten wire, 50 μm

#### Multi-wire

- In front of beam-dump
- Injection area





LRWS02 @ 2017.05

45\*#



#### Bias voltage experiment

- Positive bias applied for H- measurement to enhance the S/N ratio
- A 20 V bias should be satisfy the profile measurement





#### Verification of the BLM sensitivity

- Current intercepted by the wire can be calculated theoretically
- BLM sensitivity to the beam is better than 100 nA



Beam profile plotted by wire signal and downstream BLM signal. 19

### LINAC-IPM



#### Image acquisition type IPM

- Need carefully study
- Image profile size varying with the beam current, while beam repetition rate, pulse width and camera configuration keep remain













### **RCS&RTBT Commissioning**





### RCS – DCCT / SCT



#### **DCCT:** Commercial product from Bergoz

#### **SCT: Self developed sensor and electronics**



### **BPM**



#### RCS & RTBT

- Cylindrical shoebox type
- Self-developed electronics, TBT or COD mode
- RTBT: commercial electronics from Libera Spark









### RCS – BLM

# **C**SNS

#### **75 ion chamber**

12 more ion chamber mounted at injection and collimation area

#### 10 Plastic scintillator + photomultiplier







### **RCS-Wall current monitor**



# Band width > 100 MHz NI PXI-5124 Oscilloscope + LabVIEW GUI



Bunch phase with respect to RF signal





Longitudinal phase space tomography

### **RCS-IPM**



- An Ionization Profile Monitor (IPM) has been developed and mounted in beam tunnel.
- Electron collection, HV up to -50 keV
- Magnetic field up to 0.2 T



Many thanks to Dr. Kenichirou Satou from J-PARC for his generous help.

### **Profile Monitor @PWB**



#### Multi-wire profile monitor



RTBTWS&RDMWS&Tar

RTWS01 RTWS02 RTWS03 RTWS04 RTWS05 RTWS06 RTWS07 RTWS08 RDMWS Target MWS Target Temperature





- CSNS has achieved its design goal of 100 kW, Feb. 2020, 18 months ahead of schedule, and running @100 kW stably since then.
- For beam instrumentation, all subsystems perform well, we are keep developing, improving and updating.
- CSNS-II is now on the agenda, the beam power will be increased to 500 kW.



## Thanks for your attention!